

**PORT OF BELLINGHAM
PUBLIC WORKS CONTRACT STATUS REPORT**

Procurement Process (*)	Selection Process	Construction Period calendar days (CD)	Contractor	Project	Funding Source	Contract Award Date	Original Contract Amount	Final Contract Amount
39.04	Competitive	60 CD	HCI Industrial	Painting Projects FY 2011	Multiple	Apr-11	315,940.90	334,938.45
39.04	Competitive	180 CD	Tiger Construction, Ltd.	Terminal Expansion Phase 1	1-1810-06	Oct-10	7,116,515.00	7,570,875.97
39.04	Competitive	Jan. 31, 2011	American Construction Co.	2010 Sawtooth Dock & Inner Hbr.	Multiple	Oct-10	432,871.60	500,112.11
39.04	Competitive	65 CD	Tiger Construction, Ltd.	Water & Storm Utility Improvement	Multiple	Aug-10	260,104.34	285,113.93
39.04	Competitive	60 CD	Granite Construction Co.	Paving, Sealcoat & Striping	Multiple	Aug-10	199,972.55	242,732.67
39.04	Competitive	90 CD	Hyltech Roofing, Inc.	Roof Replacement: FMIP Bldg. 2	7-1810-19	Aug-10	286,548.50	286,548.50
39.04	Competitive	60 CD	DMSL Construction, Inc.	NW Fuels Demo & Remediation	13-1810-52	Jul-10	794,111.50	726,755.42
39.04	Competitive	65 CD	Tiger Construction, Ltd.	BLI Parking Ph. 4A & Herbicide App. @ Slater Road	1-1809-07	Jul-10	1,274,818.20	1,119,292.38
39.04	Competitive	90 CD	Stouder General Const., Inc.	Leachate Mge. System Improvem.	15-1808-64	Jun-10	184,421.79	192,529.62
39.04	Competitive	90 CD	The Franklin Corporation	2010 Weblocker & Other Bldg.	Multiple	May-10	182,063.00	207,914.22
39.04	Competitive	90 CD	RAZZ Construction	BCT Berth 2 & Under Pier Utilities	9-1810-25	May-10	275,367.58	323,986.06
39.04	Competitive	60 CD	B & B Paint Co., Inc.	Painting Projects FY 2010	Multiple	Apr-10	92,185.00	97,099.39
39.04	Competitive	200 CD	ICON Materials	Rehab. Runway 16-34, Taxiway	1-1810-03	Mar-10	26,341,954.74	26,584,028.43
39.04	Competitive	365 CD	Oshkosh Corporation	Purchase ARFF Vehicle - BLI	1-1810-05	Mar-10	649,018.00	649,018.00
39.04	Competitive	100 CD	Sail Electric, Inc.	Belwether/Roeder Traffic Signal	28-1810-44	Mar-10	192,068.33	210,097.81

(*)
RCW 39.04-Public Works
RCW 39.04.155-Small Works Roster
RCW 39.04.280-Emergency Public Works